

EXHIBIT "O"
CVBMP MASTER CALENDAR

ID	Task Name	Duration	Start	Finish	Predecessors
1	REMEDIAION / SITE DEVELOPMENT PREPARATION (Responsible Party)	85 mons	Tue 7/7/09	Wed 1/6/16	
2	PACIFICA SITE PREPARATION	28.05 mons	Wed 9/1/10	Mon 10/22/12	
3	Site Grading (District)	12 mons	Wed 9/1/10	Mon 8/1/11	
4	Remove Monitoring Wells (District/Goodrich)	24 mons	Thu 12/23/10	Mon 10/22/12	11
5	Removal of Structures (District)	18 mons	Wed 6/8/11	Mon 10/22/12	11
6	H Street Extension Construction (District)	262 days	Sat 1/1/11	Sun 1/1/12	
7	SWEETWATER DISTRICT PREPARATION	18 mons	Wed 6/6/12	Tue 10/22/13	
8	Demolish Foundation Slabs/Existing Structures (Pacifica)	18 mons	Wed 6/6/12	Tue 10/22/13	91FF+365 edays
9	FORMER SOUTH CAMPUS REMEDIATION (District/Goodrich)	85 mons	Tue 7/7/09	Wed 1/6/16	
10	Complete Feasibility Study and RAP	19 mons	Tue 7/7/09	Fri 12/17/10	
11	RWQCB Approves RAP (preliminary immunity granted)	0 mons	Fri 12/17/10	Fri 12/17/10	
12	Revise Master Calendar (District/City/RDA/Pacifica)	1 mon	Mon 12/27/10	Thu 1/20/11	11FS+1 wk
13	Excavate 7 Remaining VOC Areas	6 mons	Mon 12/20/10	Thu 6/2/11	11
14	Monitor During Slab Removal	24 mons	Thu 12/23/10	Mon 10/22/12	11
15	In-Situ Groundwater Bioremediation Pilot Test	18 mons	Mon 12/20/10	Wed 5/2/12	11
16	Western Property Containment In-Situ Groundwater Treatment	12 mons	Mon 12/20/10	Thu 11/17/11	11
17	Groundwater Source Area In-Situ Treatment	24 mons	Thu 12/23/10	Mon 10/22/12	11
18	Groundwater Monitoring	66 mons	Mon 12/20/10	Wed 1/6/16	11
19	RWQCB Issues No Further Action Letter re: Soils (Polanco Immunity Conf.)	0 mons	Mon 10/22/12	Mon 10/22/12	17
20	NEGOTIATED AGREEMENTS	53.25 mons	Tue 7/7/09	Thu 8/1/13	
21	PORT APPROVALS	50.25 mons	Tue 7/7/09	Wed 5/8/13	
22	Land Exchange Agreement (Port+Pacifica)	210 edays	Tue 7/7/09	Tue 2/2/10	
23	Bayfront Coalition Agreement (Port+City/RDA+BFC)	238 edays	Tue 7/7/09	Tue 3/2/10	
24	2nd Amendment to Relocation Agreement (Port+City/RDA+Goodrich)	210 edays	Tue 7/7/09	Tue 2/2/10	
25	Financing Agreement (Port+City/RDA)	301 edays	Tue 7/7/09	Tue 5/4/10	
26	Memorandum of Understanding (Port+City/RDA)	301 edays	Tue 7/7/09	Tue 5/4/10	
27	Joint Powers Agreement (Port+City/RDA)	12 mons	Thu 6/7/12	Wed 5/8/13	88
28	CITY APPROVALS	53.25 mons	Tue 7/7/09	Thu 8/1/13	
29	Bayfront Coalition Agreement (Port+City/RDA+BFC)	245 edays	Tue 7/7/09	Tue 3/9/10	
30	2nd Amendment to Relocation Agreement (Port+City/RDA+Goodrich)	217 edays	Tue 7/7/09	Tue 2/9/10	
31	Cooperative Remediation Agreement (City/RDA+Goodrich)	245 edays	Tue 7/7/09	Tue 3/9/10	
32	Goodrich Development Agreement Amendment (City/RDA+Goodrich)	245 edays	Tue 7/7/09	Tue 3/9/10	
33	Financing Agreement (Port+City/RDA)	308 edays	Tue 7/7/09	Tue 5/11/10	
34	Memorandum of Understanding (Port+City/RDA)	308 edays	Tue 7/7/09	Tue 5/11/10	
35	Polanco Agreement (City/RDA+RWQCB)	90 edays	Tue 3/9/10	Mon 6/7/10	31
36	Pacifica Owner Participation Agreement (City/RDA+Pacifica)	154 edays	Thu 1/20/11	Thu 6/23/11	35,11,12
37	Joint Powers Agreement (Port+City/RDA)	12 mons	Thu 6/7/12	Wed 5/8/13	88
38	Pacifica Development Agreement (City/RDA+Pacifica-concurrent with #111)	16.5 mons	Thu 4/26/12	Thu 8/1/13	
39	PORT EIR CERTIFICATION/PROJECT APPROVALS	2.65 mons	Wed 3/24/10	Fri 6/4/10	
40	30-day PMPA Noticing	30 days	Wed 3/24/10	Tue 5/4/10	
41	10-day RTC Circulation Prior to BPC Hearing	10 days	Wed 4/21/10	Tue 5/4/10	
42	BPC Public Hearing/Actions	0 mons	Tue 5/4/10	Tue 5/4/10	40,41
43	Certify EIR/Adopt Findings, SOC and MMRP	0 days	Tue 5/4/10	Tue 5/4/10	
44	Approve Financing/MOU Agreements	0 days	Tue 5/4/10	Tue 5/4/10	43
45	Direct Filing of Land Exchange w/ SLC	0 days	Tue 5/4/10	Tue 5/4/10	43
46	Direct Filing of PMPA w/ CCC (select project)	0 days	Tue 5/4/10	Tue 5/4/10	43
47	Direct Filing of Notice of Determination	0 days	Tue 5/4/10	Tue 5/4/10	43
48	30-day Appeal Period	30 edays	Wed 5/5/10	Fri 6/4/10	42FF+31 edays
49	CITY PROJECT APPROVALS	2.75 mons	Mon 4/5/10	Fri 6/18/10	
50	Submittal of Application	30 edays	Mon 4/5/10	Wed 5/5/10	
51	Prepare LCL/GPA/MSCP Document Package/Report	30 edays	Mon 4/5/10	Wed 5/5/10	
52	Prepare PC/CVRC/CC Package/Reports	30 edays	Mon 4/5/10	Wed 5/5/10	
53	Planning Commission Hearing Notice (10d)	11 edays	Fri 4/23/10	Tue 5/4/10	
54	Planning Commission Hearing (Wed)	0 days	Wed 5/5/10	Wed 5/5/10	53
55	Chula Vista Redevelopment Council Hearing Notice (10d)	12 edays	Fri 4/23/10	Wed 5/5/10	
56	Chula Vista Redevelopment Council Hearing (Thurs)	0 days	Thu 5/6/10	Thu 5/6/10	55
57	City Council Hearing Notice (10d)	11 edays	Fri 4/30/10	Tue 5/11/10	
58	City Council Hearing/Actions (Tues)	0 mons	Tue 5/11/10	Tue 5/11/10	57
59	Approve GPA/SPA/LCPA	0 days	Tue 5/11/10	Tue 5/11/10	57
60	Approve Financing/MOU Agreements	0 days	Tue 5/11/10	Tue 5/11/10	57
61	City Council Second Reading	0 days	Tue 5/18/10	Tue 5/18/10	58FS+7 edays
62	Effective Period (30d)	30 edays	Wed 5/19/10	Fri 6/18/10	61FS+1 eday
63	STATE LANDS COMMISSION PROCESSING	10.05 mons	Wed 1/13/10	Tue 10/19/10	
64	Prepare Application/Confer with SLC Staff	6 mons	Wed 1/13/10	Tue 6/29/10	
65	Formally Submit Application	0 mons	Tue 6/29/10	Tue 6/29/10	61FS+1 eday,22,45,64
66	SLC Review and Approve Land Exchange	4 mons	Thu 7/1/10	Tue 10/19/10	65FS+1 eday
67	COASTAL COMMISSION PROCESSING	27.85 mons	Thu 4/22/10	Wed 6/6/12	
68	Port and City Prepare Application(s)/Confer with CCC Staff	9 emons	Thu 4/22/10	Tue 10/19/10	66FF
69	Formally Submit Application(s)	0 mons	Tue 10/26/10	Tue 10/26/10	66FS+7 edays,46
70	CCC Review and Approve PMPA/Modified LCPA	12 mons	Wed 10/27/10	Mon 9/26/11	69
71	CITY PROCESS: CCC MODIFICATIONS TO LCPA	9.15 mons	Tue 9/27/11	Wed 6/6/12	
72	Receive Modifications from CCC to LCP/SP/GPA	1 wk	Tue 9/27/11	Mon 10/3/11	70
73	City/Pacifica to Respond to Modifications	4 wks	Tue 10/4/11	Mon 10/31/11	72
74	City to Evaluate if Mods Affect GPA/MSCP	4 wks	Thu 10/6/11	Wed 11/2/11	
75	City/Applicant to Review GPA/MSCP Documents as Necessary	4 wks	Thu 10/6/11	Wed 11/2/11	
76	Additional Environmental Documentation as Required by CCC Modification	20 wks	Tue 10/4/11	Fri 2/17/12	72
77	Prepare PC/CVRC/CC Package/Report	20 wks	Thu 10/6/11	Tue 2/21/12	
78	Planning Commission Hearing Notice	10 edays	Fri 2/17/12	Mon 2/27/12	76
79	Planning Commission Hearing (Wed)	0 days	Wed 3/7/12	Wed 3/7/12	78
80	Chula Vista Redevelopment Council Hearing Notice (10d)	10 edays	Thu 3/8/12	Sun 3/18/12	79FS+1 eday
81	Chula Vista Redevelopment Council Hearing (Thurs)	0 days	Thu 3/22/12	Thu 3/22/12	80

**PRELIMINARY BEST ESTIMATE OF PROJECT SCHEDULE AND SEQUENCING
SUBJECT TO REVISION DEPENDING ON MARKET CONDITIONS**

EXHIBIT "O"
CVBMP MASTER CALENDAR

ID	Task Name	Duration	Start	Finish	Predecessors
82	City Council Hearing Notice (10d)	10 edays	Fri 3/23/12	Mon 4/2/12	81FS+1 eday
83	City Council Hearing (Tues)	0 days	Tue 4/3/12	Tue 4/3/12	82
84	Resubmit to CCC	1 wk	Tue 4/3/12	Mon 4/9/12	83
85	CCC Review/Action	4 wks	Tue 4/10/12	Mon 5/7/12	84
86	Effective Period (30 days)	30 edays	Mon 5/7/12	Wed 6/6/12	85
87	Effective Date	0 days	Wed 6/6/12	Wed 6/6/12	86
88	Certified LCP/SP/GPA	0 days	Wed 6/6/12	Wed 6/6/12	87
89	REAL ESTATE TRANSACTION/DEED TRANSFERS	35.5 mons	Thu 3/4/10	Mon 11/19/12	
90	Escrow Opens 30-days After Execution of Land Exchange Agreement	0 mons	Thu 3/4/10	Thu 3/4/10	22FS+30 edays
91	Escrow Closes Within 30-days of Conditions Precedent	0 mons	Mon 10/22/12	Mon 10/22/12	66,88,4,3,11,19,42,5,36,25,26,95,96
92	Move Legislation for Trust Acquisition Parcels	1 mon	Tue 10/23/12	Mon 11/19/12	91
93	Create Parcel Map and Cert of Compliance for Trust Termination Parcels	34 mons	Fri 3/19/10	Mon 10/22/12	90SS,91FF
94	PORT/CITY DEVELOPMENT	102 mons	Tue 9/21/10	Thu 7/12/18	
95	Complete Natural Resource Management Plan	24 mons	Tue 10/19/10	Thu 8/16/12	47FS+6 mons
96	Complete Landscape Design Guidelines	24 mons	Tue 9/21/10	Thu 7/19/12	
97	Construct & Staff Bayfront Fire Station	24 mons	Mon 12/9/13	Fri 10/9/15	171FF
98	H3/H23 RFP & Selection Process	12 mons	Thu 6/7/12	Wed 5/8/13	70,88
99	Tenant Negotiations	6 mons	Thu 5/9/13	Wed 10/23/13	98
100	Design Signature Park and Buffers	18 mons	Fri 7/20/12	Thu 12/5/13	96
101	Process Coastal Development Permits	24 mons	Fri 12/6/13	Thu 10/8/15	99,100,95,96
102	Commence and Complete Public Infrastructure	24 mons	Mon 12/9/13	Fri 10/9/15	168FF
103	Construct Signature Park and Buffers	18 mons	Mon 10/12/15	Fri 2/24/17	8,172
104	H3 Infrastructure Design & Site Delivery Prep	6 mons	Fri 10/9/15	Thu 3/24/16	101
105	H3 Construction	30 mons	Fri 3/25/16	Thu 7/12/18	104,102
106	H23 Infrastructure Design & Site Delivery Prep	6 mons	Fri 3/25/16	Thu 9/8/16	101FS+6 mons
107	H23 Construction	18 mons	Fri 2/24/17	Thu 7/12/18	106,102,105FF
108	PACIFICA DESIGN PROCESS	33 mons	Thu 6/7/12	Wed 12/17/14	
109	Finalize Development Program	60 days	Thu 6/7/12	Wed 8/29/12	88
110	Develop Schmatic Architectural Plans	129 days	Thu 8/30/12	Tue 2/26/13	109,95,96
111	Prepare Design Review Package	30 mons	Thu 8/30/12	Wed 12/17/14	109
112	Prepare Preliminary TM	30 days	Thu 8/30/12	Wed 10/10/12	109
113	Prepare HLIT Application	30 days	Thu 8/30/12	Wed 10/10/12	109
114	Prepare CDP application Package	120 days	Thu 8/30/12	Wed 2/13/13	109
115	Submit CDP Application Package, HLIT & TM to City	0 days	Wed 2/13/13	Wed 2/13/13	114
116	PACIFICA COASTAL DEVELOPMENT PERMIT PROCESSING	17.35 mons	Thu 2/14/13	Sun 6/15/14	
117	CITY PROCESS: CDP APPROVAL (including TM)	7.35 mons	Thu 2/14/13	Fri 9/6/13	
118	CDP/Design Review/TM Processing	90 days	Thu 2/14/13	Wed 6/19/13	115
119	Prepare PC/CVRC/CC Package/Reports	90 days	Thu 2/14/13	Wed 6/19/13	
120	Planning Commission Hearing Notice (10d)	10 edays	Wed 6/19/13	Sat 6/29/13	118
121	Planning Commission Hearing (Wed)	0 days	Wed 7/3/13	Wed 7/3/13	120
122	Chula Vista Redevelopment Council Hearing Notice (10d)	10 edays	Thu 7/4/13	Sun 7/14/13	121FS+1 eday
123	Chula Vista Redevelopment Council Hearing (Thur)	0 days	Thu 7/18/13	Thu 7/18/13	122
124	City Council Hearing Notice	10 edays	Fri 7/19/13	Mon 7/29/13	123FS+1 eday
125	City Council Hearing (Tues)	0 days	Tue 7/30/13	Tue 7/30/13	124
126	Notice of Final Action Sent to CCC	7 days	Tue 7/30/13	Wed 8/7/13	125
127	Appeal Period (30 days)	30 edays	Wed 8/7/13	Fri 9/6/13	126
128	CCC PROCESS: CDP APPEAL	8 mons	Tue 7/30/13	Mon 3/10/14	
129	Project Appealed	10 days	Tue 7/30/13	Mon 8/12/13	125
130	CCC Staff Prepares Staff Report	45 days	Tue 8/13/13	Mon 10/14/13	129
131	Substantial Issue Hearing Docketed	0 days	Mon 10/14/13	Mon 10/14/13	130
132	Prep for Hearing/Meet with Commissioners	30 days	Tue 10/15/13	Mon 11/25/13	131
133	Substantial Issue Hearing	0 days	Mon 11/25/13	Mon 11/25/13	132
134	CCC Staff Prepares Staff Report	45 days	Tue 11/26/13	Mon 1/27/14	133
135	De Novo Hearing Docketed	0 days	Mon 1/27/14	Mon 1/27/14	134
136	Commission Approves Permit	0 days	Mon 1/27/14	Mon 1/27/14	135
137	Commission prepares and forwards modifications	30 days	Tue 1/28/14	Mon 3/10/14	136
138	CITY PROCESS: Post-CCC CDP APPEAL	3.45 mons	Mon 3/10/14	Sun 6/15/14	
139	Receive Modifications from CCC	0 days	Mon 3/10/14	Mon 3/10/14	137
140	Prepare Revised CDP/Design Review Package/TM as Necessary	2 wks	Tue 3/11/14	Mon 3/24/14	139
141	Prepare PC/CVRC/CC Package/Reports	2 wks	Tue 3/25/14	Mon 4/7/14	140
142	Planning Commission Hearing Notice (10d)	10 edays	Mon 3/10/14	Thu 3/20/14	139
143	Planning Commission Hearing (Wed)	0 days	Thu 3/20/14	Thu 3/20/14	142
144	Chula Vista Redevelopment Council Hearing Notice (10d)	10 edays	Fri 3/21/14	Mon 3/31/14	143FS+1 eday
145	Chula Vista Redevelopment Council Hearing (Thur)	0 days	Mon 3/31/14	Mon 3/31/14	144
146	City Council Hearing Notice (10d)	10 edays	Tue 4/1/14	Fri 4/11/14	145FS+1 eday
147	City Council Hearing (Tues)	0 days	Fri 4/11/14	Fri 4/11/14	146
148	Resubmit to CCC	1 wk	Mon 4/14/14	Fri 4/18/14	147
149	CCC Review/Action	4 wks	Mon 4/21/14	Fri 5/16/14	148
150	Effective period (30 days)	30 edays	Fri 5/16/14	Sun 6/15/14	149
151	Effective Date	0 days	Sun 6/15/14	Sun 6/15/14	150
152	Certified CDP	0 days	Sun 6/15/14	Sun 6/15/14	151
153	PACIFICA RESOURCE AGENCIES PERMIT PROCESSING	0 mons	Fri 4/10/15	Fri 4/10/15	
154	ACOE (no permit required if no new drainage improvements within wetlands)	0 mons	Fri 4/10/15	Fri 4/10/15	167
155	CDFG (no permit required if no new drainage improvements within wetlands)	0 mons	Fri 4/10/15	Fri 4/10/15	167
156	PACIFICA DESIGN DEV/WORKING DRAWING/BUILDING PERMIT PHASE	17.25 mons	Mon 6/16/14	Fri 10/9/15	
157	Complete CDP Prior to Issuance Conditions	200 days	Mon 6/16/14	Fri 3/20/15	152
158	Architectural Design Development	130 days	Mon 6/16/14	Fri 12/12/14	152
159	Site Design Development	130 days	Mon 6/16/14	Fri 12/12/14	152
160	Structural Design Development	130 days	Mon 6/16/14	Fri 12/12/14	152
161	Mechanical Design Development	130 days	Mon 6/16/14	Fri 12/12/14	152
162	Final Map/Final Engineering (Stage 1) Preparation	130 days	Mon 6/16/14	Fri 12/12/14	152

PRELIMINARY BEST ESTIMATE OF PROJECT SCHEDULE AND SEQUENCING
SUBJECT TO REVISION DEPENDING ON MARKET CONDITIONS

EXHIBIT "O"
CVBMP MASTER CALENDAR

ID	Task Name	Duration	Start	Finish	Predecessors
163	FM/Grading & Improvement Plans (Stage 1) Submittal	0 days	Fri 12/12/14	Fri 12/12/14	162
164	FM/Grading & Improvement Plans (Stage 1) Permit Processing	85 days	Mon 12/15/14	Fri 4/10/15	163
165	RWQCB 401 Permit Processing	85 days	Mon 12/15/14	Fri 4/10/15	163
166	RWQCB 401 Permit Issued	0 days	Fri 4/10/15	Fri 4/10/15	165
167	Grading & Infrastructure Improvement Permits (Stage 1) Issued	0 days	Fri 4/10/15	Fri 4/10/15	157,164,4,5
168	Site Grading & Infrastructure Improvement (Stage 1) Construction	130 days	Mon 4/13/15	Fri 10/9/15	167
169	Bldg 1 Architectural/Structural/Mechanical/Electrical Construction Docs	130 days	Mon 12/15/14	Fri 6/12/15	161
170	Bldg 1 Plan Check Submittal	0 days	Fri 6/12/15	Fri 6/12/15	169
171	Bldg 1 Building Permit Processing	85 days	Mon 6/15/15	Fri 10/9/15	170
172	Bldg 1 Building Permit Issued	0 days	Fri 10/9/15	Fri 10/9/15	171,97
173	PACIFICA CONSTRUCTION & SALES PHASE	218.2 mons	Mon 10/12/15	Thu 7/1/32	
174	Bldg 1 Building Construction (78 weeks)	389 days	Mon 10/12/15	Thu 4/6/17	168,172
175	Bldg 1 Initial Sales/Closings (50 units)	10 days	Fri 4/7/17	Thu 4/20/17	174
176	Bldg 1 Cont Sales/Closings (150 units)	300 days	Fri 4/21/17	Thu 6/14/18	175
177	Bldg 2 Arch Constr Docs (26 weeks)	130 days	Fri 3/10/17	Thu 9/7/17	174FS-20 days
178	Bldg 2 Arch Plan Check Submittal	0 days	Thu 9/7/17	Thu 9/7/17	177
179	Bldg 2 Permit Processing (16 weeks)	80 days	Fri 9/8/17	Thu 12/28/17	178
180	Bldg 2 Building Permit issued	0 days	Thu 12/28/17	Thu 12/28/17	179
181	Bldg 2 Construction (65 weeks)	325 days	Fri 12/29/17	Thu 3/28/19	174FS+190 days,179
182	Bldg 2 Initial Sales/Closings (40 units)	8 days	Fri 3/29/19	Tue 4/9/19	181
183	Bldg 2 Cont Sales/Closings (111 units)	220 days	Wed 4/10/19	Tue 2/11/20	182
184	Bldg 3 Arch Constr Docs (22 weeks)	110 days	Fri 1/18/19	Thu 6/20/19	181FS-50 days
185	Bldg 3 Arch Plan Check Submittal	2 days	Fri 6/21/19	Mon 6/24/19	184
186	Bldg 3 Permit Processing (16 weeks)	80 days	Tue 6/25/19	Mon 10/14/19	185
187	Bldg 3 Building Permit issued	0 days	Mon 10/14/19	Mon 10/14/19	186
188	Bldg 3 Construction (65 weeks)	390 days	Tue 10/15/19	Mon 4/12/21	187,181FS+140 days,194
189	Bldg 3 Initial Sales/Closings (45 units)	9 days	Tue 4/13/21	Fri 4/23/21	188
190	Bldg 3 Cont Sales/Closings (135 units)	270 days	Mon 4/26/21	Fri 5/6/22	189
191	Final Engineering (Stage 2) Preparation	100 days	Fri 9/7/18	Thu 1/24/19	181FS-145 days
192	Grading & Improvement Plans (Stage 2) Submittal	0 days	Thu 1/24/19	Thu 1/24/19	191
193	Grading & Improvement Plans (Stage 2) Permit Processing	85 days	Fri 1/25/19	Thu 5/23/19	192
194	Grading & Infrastructure Permits (Stage 2) Issued	0 days	Thu 5/23/19	Thu 5/23/19	193
195	Site Grading & Infrastructure Improvement (Stage 2) Construction	100 days	Fri 5/24/19	Thu 10/10/19	194
196	Bldg 4 Arch Constr Docs (22 weeks)	110 days	Tue 3/16/21	Mon 8/16/21	188FS-20 days
197	Bldg 4 Arch Plan Check Submittal	0 days	Mon 8/16/21	Mon 8/16/21	196
198	Bldg 4 Permit Processing (16 weeks)	80 days	Tue 8/17/21	Mon 12/6/21	197
199	Bldg 4 Building Permit issued	0 days	Mon 12/6/21	Mon 12/6/21	198
200	Bldg 4 Construction (65 weeks)	390 days	Tue 12/7/21	Mon 6/5/23	188FS+170 days
201	Bldg 4 Initial Sales/Closings (64 units)	13 days	Tue 6/6/23	Thu 6/22/23	200
202	Bldg 4 Cont Sales/Closings (200 units)	400 days	Fri 6/23/23	Thu 1/2/25	201
203	Bldg 5 Arch Constr Docs (22 weeks)	110 days	Tue 9/5/23	Mon 2/5/24	200FS+65 days
204	Bldg 5 Arch Plan Check Submittal	0 days	Mon 2/5/24	Mon 2/5/24	203
205	Bldg 5 Permit Processing (16 weeks)	80 days	Tue 2/6/24	Mon 5/27/24	204
206	Bldg 5 Building Permit issued	0 days	Mon 5/27/24	Mon 5/27/24	205
207	Bldg 5 Construction (65 weeks)	390 days	Tue 5/28/24	Mon 11/24/25	206,200FS+255 days
208	Bldg 5 Initial Sales/Closings (35 units)	7 days	Tue 11/25/25	Wed 12/3/25	207
209	Bldg 5 Cont Sales/Closings (111 units)	278 days	Thu 12/4/25	Mon 12/28/26	208
210	Bldg 6 Arch Constr Docs (22 weeks)	110 days	Tue 9/16/25	Mon 2/16/26	207FS-50 days
211	Bldg 6 Arch Plan Check Submittal	0 days	Mon 2/16/26	Mon 2/16/26	210
212	Bldg 6 Permit Processing (16 weeks)	80 days	Tue 2/17/26	Mon 6/8/26	211
213	Bldg 6 Building Permit issued	0 days	Mon 6/8/26	Mon 6/8/26	212
214	Bldg 6 Construction (65 weeks)	390 days	Tue 6/9/26	Mon 12/6/27	207FS+140 days
215	Bldg 6 Initial Sales/Closings (75 units)	15 days	Tue 12/7/27	Mon 12/27/27	214
216	Bldg 6 Cont Sales/Closings (227 units)	455 days	Tue 12/28/27	Mon 9/24/29	215
217	Bldg 7 Arch Constr Docs (22 weeks)	110 days	Tue 4/18/28	Mon 9/18/28	214FS+95 days
218	Bldg 7 Arch Plan Check Submittal	0 days	Mon 9/18/28	Mon 9/18/28	217
219	Bldg 7 Permit Processing (16 weeks)	80 days	Tue 9/19/28	Mon 1/8/29	218
220	Bldg 7 Building Permit issued	0 days	Mon 1/8/29	Mon 1/8/29	219
221	Bldg 7 Construction (65 weeks)	390 days	Tue 1/9/29	Mon 7/8/30	214FS+285 days
222	Bldg 7 Initial Sales/Closings (65 units)	13 days	Tue 7/9/30	Thu 7/25/30	221
223	Bldg 7 Cont Sales/Closings (202 units)	505 days	Fri 7/26/30	Thu 7/1/32	222
224	Project Closeout	0 days	Thu 7/1/32	Thu 7/1/32	223